


PRIMEWATER - SCCWD  
San Carlos City, Pangasinan


**MAJOR PROGRAMS AND PROJECTS FOR CY 2016**

NAME OF PROJECTS	DATE STARTED	EXPECTED DATE OF COMPLETION	BENEFICIARIES	STATUS OF IMPLEMENTATION	REMARKS
Source Development Pangpang Pumping Station	February 24, 2016	December 2016	SCCP	2%	
Pipe relocation at Barangay Manzon Bridge	April 27, 2016	May 27, 2016	Barangay Manzon	100%	It was completed on June 7, 2016
Pipe relocation at Barangay Ilang	May 2, 2016	July 17, 2016	Barangay Ilang	50%	100%
Extension Project at Sitio Paningbatan, Brgy. San Juan	May 16, 2016	June 20, 2016	Barangay San Juan	100%	
Installation of Sand Separator @ Ano I Pumping Station	June 18, 2016	June 25, 2016	SCCP	100%	It was completed on June 19, 2016
Installation of Sand Separator @ Matagdem Pumping Station	June 18, 2016	June 25, 2016	SCCP	100%	It was completed on June 20, 2016
District Metering Assembly at Barangay Coliling	June 2016	August 2016	SCCP	2%	100%
District Metering Assembly at Baramgay Magtaking	June 2016	August 2016	SCCP	2%	100%
District Metering Assembly at Baramgay San Juan	June 2016	August 2016	SCCP	2%	100%
Replacement of 4" Ø ACP at Lucban St.	Sep-16		Barangay Lucban	2%	52%
Replacement of 3" Ø ACP at Mabini Street	Oct-16		Mabini Street	2%	47%
Replacement of Pipelines Palaris Bolingit Housing	Sep-16		Barangay Bolingit	0%	75%

Prepared by:

  
ENGR. CLARO U. DELA CRUZ  
Division Manager - Engineering

Noted by:

  
ENGR. BENJAMIN G. DISTOR  
General Manager